general enterprises

Appliance List for F-HLET

Current Hours: 151.5 Current Cycles:

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH LH	RH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
1 yr/200 hrs Inspection					Days/Mth HRS Cycles	730.5 400.0	10-10-2025 89.1	10-10-2027 489.1	390 337.6	60 10.0	9-12-2027 499.1
18 mo/300 hrs Inspection					Days/Mth HRS Cycles	730.5 400.0	18-5-2026 137.9	17-5-2028 537.9	611 386.4	60 10.0	16-7-2028 547.9
2 yrs/400 hrs Inspection					Days/Mth HRS Cycles	730.5 400.0	15-10-2024 0.0 0	14-10-2026 237.9	29 86.4	60 10.0	13-12-2026 247.9
6 mo/100 hrs Inspection					Days/Mth HRS Cycles	730.5 400.0	4-4-2025 50.1	4-4-2027 450.1	202 298.6	60 10.0	3-6-2027 460.1
Airframe Life Inspection SF50 AMM 31448-001	SF50	04.00.00			Days/Mth HRS Cycles	24000.0	15-10-2024 0.0 0	24000	23848.5		
Airworthiness Review Inspection					Days/Mth HRS Cycles	365.25	18-11-2025 100.7	17-12-2026	93		

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
Brake Assembly Overhaul	34513-007 **817**	☑ ☐ ☐ ☐ 32.42.01	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Brake Assembly Overhaul	34513-008 **820**	☐ ☑ ☐ ☐ 32.42.01	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Brake Caliper pistons and seals Replacement	34513-004	☐ ☑ ☐ ☐ 32.42.01	Days/Mth HRS Cycles	1826.25 3000.0	15-10-2024 0.0 0	15-10-2029 3000	1127 2848.5	90 300.0	13-1-2030 3300
Brake Caliper pistons and seals Replacement	34513-003	☑ ☐ ☐ ☐ 32.42.01	Days/Mth HRS Cycles	1826.25 3000.0	15-10-2024 0.0 0	15-10-2029 3000	1127 2848.5	90 300.0	13-1-2030 3300
Brake Fluid Replacement	MIL-PRF-87257	☐ ☐ ☐ ☐ 12.10.00	Days/Mth HRS Cycles	1826.25 3000.0	15-10-2024 0.0 0	15-10-2029 3000	1127 2848.5	90 300.0	13-1-2030 3300
CAPS Release Link Replacement	33706-004 **0598**	☐ ☐ ☐ ☐ 90.00.00	Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	30-9-2034	2937		
Connect Oil Chip Detector Wiring Inspection		☐ ☐ ☐ ☐ 71.50.00	Days/Mth HRS Cycles	300.0	15-10-2024 0.0 0	300	148.5	30.0	330

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH	RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
Fan Rotor Replacement Williams LMM FJ33-5A 111343-201	79408 **HW83801**	72.31.00			Days/Mth HRS Cycles	 10000	15-10-2024 0.0 0	 10000			
First LP Turbine Disk Replacement Williams LMM FJ33-5A 111343-201	79538 **HW83964**	72.50.00			Days/Mth HRS Cycles	 10000	15-10-2024 0.0 0	 10000			
FJ33-5A Check 10 Inspection Williams LMM FJ33-5A 111343-201		05.20.00			Days/Mth HRS Cycles	 16000.0	15-10-2024 0.0 0	 16000	 15848.5	 50.0	 16050
FJ33-5A Check 11 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	 18000.0	15-10-2024 0.0 0	 18000	 17848.5	 50.0	 18050
FJ33-5A Check 12 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	 20000.0	15-10-2024 0.0 0	 20000	 19848.5	 50.0	 20050
FJ33-5A check 13 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	 22000.0	15-10-2024 0.0 0	 22000	 21848.5	 50.0	 22050
FJ33-5A Check 14 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	 24000.0	15-10-2024 0.0 0	 24000	 23848.5	 50.0	 24050

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH LH	RH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
FJ33-5A Check 2 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	300.0	15-10-2024 0.0 0	300	148.5	30.0	330
FJ33-5A Check 3 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	2000.0	15-10-2024 0.0 0	1900	1748.5	50.0	1950
FJ33-5A Check 4 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	4000.0	15-10-2024 0.0 0	4000	3848.5	50.0	4050
FJ33-5A Check 5 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	6000.0	15-10-2024 0.0 0	6000	5848.5	50.0	6050
FJ33-5A Check 6 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	8000.0	15-10-2024 0.0 0	8000	7848.5	50.0	8050
FJ33-5A Check 7 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	10000.0	15-10-2024 0.0 0	10000	9848.5	50.0	10050
FJ33-5A Check 8 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00			Days/Mth HRS Cycles	12000.0	15-10-2024 0.0 0	12000	11848.5	50.0	12050

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
FJ33-5A Check 9 Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00	Days/Mth HRS Cycles	14000.0	15-10-2024 0.0 0	14000	13848.5	50.0	14050
FJ33-5A Check A Inspection Williams LMM FJ33-5A 111343-201	FJ33-5A	05.20.00	Days/Mth HRS Cycles	730.5	15-10-2024 0.0 0	15-10-2026	31	30	14-11-2026
Fuel Control Unit Overhaul Williams LMM FJ33-5A 111343-201	238771 **61064**	73.19.00	Days/Mth HRS Cycles	5000.0	15-10-2024 0.0 0	5000	4848.5	100.0	5100
Fuel Control Valve #1 Functional Test	26327-011 **1465**	28.20.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Fuel Control Valve #2 Functional Test	26327-012 **1483**	28.20.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Fuel Filter Replacement Williams LMM FJ33-5A 111343-201			Days/Mth HRS Cycles	1200.0	15-10-2024 0.0 0	1200	1048.5	120.0	1320
Fuel Manifold Assembly Replacement Williams LMM FJ33-5A 111343-201	121373 **21232**	73.20.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
Garmin Display Check GE-Policy	39419-001 **4VS306698**	☐☑ ☐☐ 31.60.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Garmin Display Check GE-Policy	39419-001 **4VS306699**	☑☐ ☐☐ 31.60.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
GMU 44 Magnetometer Test	24650-003 **4WT016411**	☐☐ ☐☐ 34.20.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
GMU 44 Magnetometer Test	24650-003 **4WT016427**	☐☐ ☐☐ 34.20.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
HP Compressor Rotor Replacement Williams LMM FJ33-5A 111343-201	208049 **HW79896**	☐☐ ☐☐ 72.30.00	Days/Mth HRS Cycles	12000	15-10-2024 0.0 0	12000			
HP Turbine Disk Replacement Williams LMM FJ33-5A 111343-201	111127 **HW83419**	☐☐ ☐☐ 72.50.00	Days/Mth HRS Cycles	5000	15-10-2024 0.0 0	5000			
IP Compressor Rotor Replacement Williams LMM FJ33-5A 111343-201	231565 **HW81586**	☐☐ ☐☐ 72.30.00	Days/Mth HRS Cycles	10000	15-10-2024 0.0 0	10000			

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
LP Shaft Assembly Replacement Williams LMM FJ33-5A 111343-201	121281 **RX23TX0662**	☐☐ ☐☐ 72.35.22	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Lube and Scavenge Pump Assembly Overhaul Williams LMM FJ33-5A 111343-201	236902 **50061**	☐☐ ☐☐ 79.24.01	Days/Mth HRS Cycles	6000.0	15-10-2024 0.0 0	6000	5848.5	100.0	6100
MLG Shock Absorber Overhaul	36198-130	☐☐ ☑☐ 32.10.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
MLG Shock Absorber Overhaul	36198-130	☐☐ ☐☑ 32.10.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
NLG Shock/Strut Overhaul	36197-101	☐☐ ☐☐ 32.20.00	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Power Plant Water Rinse Servicing Williams LMM FJ33-5A 111343-201		☐☐ ☐☐	Days/Mth HRS Cycles	365.25	10-10-2025 89.1	10-10-2026	26	30	9-11-2026
RVSM Visual Inspection		☐☐ ☐☐ 34.10.00	Days/Mth HRS Cycles	365.25	10-10-2025 89.1	10-10-2026	26	30	9-11-2026

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH LH	RH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
Second LP Turbine Disk Replacement Williams LMM FJ33-5A 111343-201	125558 **HW84262**	72.50.00			Days/Mth HRS Cycles	 10000	15-10-2024 0.0 0	 10000			
SF50-LHM-2b, L/HIRF protection components in Functional Check		51.80.00			Days/Mth HRS Cycles	2922 6000.0	15-10-2024 0.0 0	15-10-2032 6000	2222 5848.5	90 500.0	13-1-2033 6500
SF50-LHM-4g, L/HIRF protection components in Functional Check		51.80.00			Days/Mth HRS Cycles	1461 3000.0	15-10-2024 0.0 0	15-10-2028 3000	761 2848.5	90 300.0	13-1-2029 3300
SF50-LHM-5a, L/HIRF protection components in Functional Check		51.80.00			Days/Mth HRS Cycles	2922 6000.0	15-10-2024 0.0 0	15-10-2032 6000	2222 5848.5	90 500.0	13-1-2033 6500
SF50-LHM-6a, L/HIRF protection components in Functional Check		51.80.00			Days/Mth HRS Cycles	2922 6000.0	15-10-2024 0.0 0	15-10-2032 6000	2222 5848.5	90 500.0	13-1-2033 6500
SF50-LHM-6b, L/HIRF protection components in Functional Check					Days/Mth HRS Cycles	1461 3000.0	15-10-2024 0.0 0	15-10-2028 3000	761 2848.5	90 300.0	13-1-2029 3300
SF50-LHM-7, L/HIRF protection components in Functional Check		51.80.00			Days/Mth HRS Cycles	1461 3000.0	15-10-2024 0.0 0	15-10-2028 3000	761 2848.5	90 300.0	13-1-2029 3300

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-STL-24-1, Starter/Generator (GEN 1) Overhaul	30846-001 **0681**	 80.10.00	Days/Mth HRS Cycles	1000.0	15-10-2024 0.0 0	1000	848.5	100.0	1100
SF50-STL-24-2, Alternator (GEN 2) Overhaul	30096-003 **H-Y090403**	 24.30.00	Days/Mth HRS Cycles	4383	15-10-2024 0.0 0	15-10-2036	3683	90	13-1-2037
SF50-STL-25-1, ELT Battery Pack Replacement CMM Orolia ELT S185X501-XX	30539-050 **TM0000323777**	 25.60.00	Days/Mth HRS Cycles		15-10-2024 0.0 0	30-5-2031	1718		
SF50-STL-26-1, Engine Fire Extinguisher Overhaul	27320-001 **90438B1**	 26.20.00	Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	30-6-2034	2845	90	28-9-2034
SF50-STL-26-1, Engine Fire Extinguisher Overhaul	27320-001 **90456B1**	 26.20.00	Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	30-6-2034	2845	90	28-9-2034
SF50-STL-26-3, Engine compartment Fire Replacement	N/A		Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	15-10-2034	2953		
SF50-STL-26-3, Engine compartment Fire Replacement	N/A		Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	15-10-2034	2953		

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH LH	RH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-STL-26-4: Serials w/ Halotron fire Replacement	70880-003 **I-83607915**		☐ ☐	☐ ☐	Days/Mth HRS Cycles	4383	18-5-2026 137.9	18-5-2038	4263	90	16-8-2038
SF50-STL-28-1, Fuel cap o-rings Replacement	OHK600		☐ ☐	☐ ☐	Days/Mth HRS Cycles	730.5	15-10-2024 0.0 0	15-10-2026	31	60	14-12-2026
SF50-STL-35-1, Passenger Oxygen Mask M.C.S. Replacement	39458-001 **D24061295 D24061297**	35.20.00	☐ ☐	☐ ☐	Days/Mth HRS Cycles	2191.5	15-10-2024 0.0 0	30-6-2030	1384	90	28-9-2030
SF50-STL-35-1, Passenger Oxygen Mask M.C.S. Replacement	39457-001 **D24052600 D24052612**	35.20.00	☐ ☐	☐ ☐	Days/Mth HRS Cycles	2191.5	15-10-2024 0.0 0	15-10-2030	1492	90	13-1-2031
SF50-STL-35-2, Oxygen Supply Cylinder Replacement	32802-001 **C24060519**	35.00.00	☐ ☐	☐ ☐	Days/Mth HRS Cycles	5478.75	15-10-2024 0.0 0	30-6-2039	4671	90	28-9-2039
SF50-STL-35-3, Co-Pilot crew oxygen mask Overhaul			☐ ☐	☐ ☐	Days/Mth HRS Cycles	2191.5	15-10-2024 0.0 0	15-10-2030	1492	90	13-1-2031
SF50-STL-35-3, Pilot crew oxygen mask Overhaul			☐ ☐	☐ ☐	Days/Mth HRS Cycles	2191.5	15-10-2024 0.0 0	15-10-2030	1492	90	13-1-2031

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH LH	RH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-STL-36-1, BASS PRSOV Replacement	30062-006 **1328**	36.10.00			Days/Mth HRS Cycles	800.0	9-7-2025 73.7	873.7	722.2	80.0	953.7
SF50-STL-52-1, Reapplication of water Servicing		53.40.00			Days/Mth HRS Cycles	365.25	10-10-2025 89.1	10-10-2026	26	30	9-11-2026
SF50-STL-53-1, Special detailed inspection of Inspection		53.10.00			Days/Mth HRS Cycles	3000.0	15-10-2024 0.0 0	3000	2848.5	100.0	3100
SF50-STL-71-1, Engine mount isolators Replacement	28628-101	71.20.00			Days/Mth HRS Cycles	4000.0	15-10-2024 0.0 0	4000	3848.5	400.0	4400
SF50-STL-90-1, CAPS Ejector Bag Replacement	33020-006 **0085**	90.00.00			Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	30-9-2034	2937		
SF50-STL-90-2, CAPS Rocket Motor and igniter Replacement	47876-001 **0085**	90.00.00			Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	30-9-2034	2937		
SF50-STL-90-3, CAPS Parachute Replacement	33016-004 **0609**	90.00.00			Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	30-9-2034	2937		

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH LH	RH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-STL-90-5, CAPS Rocket Warmer Replacement	38017-004	90.00.00			Days/Mth HRS Cycles	3652.5 6000.0	15-10-2024 0.0 0	30-9-2034 6000	2937 5848.5	90 500.0	29-12-2034 6500
SF50-STR-1 and SF50-STR-2 Firewall, Engine Inspection		05.20.00			Days/Mth HRS Cycles	1095.75 900.0	15-10-2024 0.0 0	15-10-2027 900	396 748.5	60 90.0	14-12-2027 990
SF50-SYS-21-2, Cabin Check Valve (Fresh Air) Operational Test		21.40.00			Days/Mth HRS Cycles	2191.5 1800.0	15-10-2024 0.0 0	15-10-2030 1800	1492 1648.5	90 180.0	13-1-2031 1980
SF50-SYS-21-3, Cabin Pressure Dump Circuit Operational Test					Days/Mth HRS Cycles	2191.5 1800.0	15-10-2024 0.0 0	15-10-2030 1800	1492 1648.5	90 180.0	13-1-2031 1980
SF50-SYS-21-4, Cabin High Altitude Switch Functional Test		21.30.00			Days/Mth HRS Cycles	2191.5 1800.0	15-10-2024 0.0 0	15-10-2030 1800	1492 1648.5	90 180.0	13-1-2031 1980
SF50-SYS-21-7, ACS Compressor detailed Inspection		21.50.00			Days/Mth HRS Cycles	1000.0	15-10-2024 0.0 0	1000	848.5	100.0	1100
SF50-SYS-21-8, ACS Condenser detailed Inspection		21.50.00			Days/Mth HRS Cycles	1000.0	15-10-2024 0.0 0	1000	848.5	100.0	1100

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-SYS-21-9, ACS Evaporator detailed Inspection		 21.50.00	Days/Mth HRS Cycles	1000.0	15-10-2024 0.0 0	1000	848.5	100.0	1100
SF50-SYS-22-2, Autopilot roll servo slip clutch Operational Check	GSA 81/GSM 86	 05.00.00	Days/Mth HRS Cycles	1095.75 1000.0	15-10-2024 0.0 0	15-10-2027 1000	396 848.5	60 100.0	14-12-2027 1100
SF50-SYS-22-3, autopilot yaw damper servo slip Operational Check	GSA 81/GSM 86	 05.00.00	Days/Mth HRS Cycles	1095.75 1000.0	15-10-2024 0.0 0	15-10-2027 1000	396 848.5	60 100.0	14-12-2027 1100
SF50-SYS-22-4, auto throttle servo slip clutch Operational Check	GSA 81/GSM 86	 05.00.00	Days/Mth HRS Cycles	1095.75 1000.0	15-10-2024 0.0 0	15-10-2027 1000	396 848.5	60 100.0	14-12-2027 1100
SF50-SYS-23-1, EMER COM System Operational Check		 34.50.00	Days/Mth HRS Cycles	7500.0	15-10-2024 0.0 0	7500	7348.5	500.0	8000
SF50-SYS-24-12, Battery 2 (True Blue Power) Check	40161-003 **H24-10795**	 24.30.00	Days/Mth HRS Cycles	365.25	10-10-2025 89.1	10-10-2026	26	30	9-11-2026
SF50-SYS-24-14, Main and Essential Bus supply to Operational Check		 24.30.00	Days/Mth HRS Cycles	2556.75 2100.0	15-10-2024 0.0 0	15-10-2031 2100	1857 1948.5	90 210.0	13-1-2032 2310

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-SYS-24-15, EMER BATT control circuit Operational Check		 24.30.00	Days/Mth HRS Cycles	2556.75 2100.0	15-10-2024 0.0 0	15-10-2031 2100	1857 1948.5	90 210.0	13-1-2032 2310
SF50-SYS-24-5, Battery 1 (True Blue Power) Check	40161-003 **H24-10791**	 24.30.00	Days/Mth HRS Cycles	365.25	10-10-2025 89.1	10-10-2026	26	30	9-11-2026
SF50-SYS-26-10, Cabin Fire Extinguisher Check	12533-004	 26.20.00	Days/Mth HRS Cycles	30	18-5-2026 137.9	17-6-2026	-90	3	20-6-2026
SF50-SYS-26-3, PUSH TO DISCHARGE switches Operational Check		 31.10.00	Days/Mth HRS Cycles	1461 1200.0	15-10-2024 0.0 0	15-10-2028 1200	761 1048.5	90 120.0	13-1-2029 1320
SF50-SYS-26-4, Engine compartment fire Check	27320-001 **90438B1**	 26.20.00	Days/Mth HRS Cycles	1826.25	15-10-2024 0.0 0	15-10-2029	1127	90	13-1-2030
SF50-SYS-26-4, Engine compartment fire Check	27320-001 **90456B1**	 26.20.00	Days/Mth HRS Cycles	1826.25	15-10-2024 0.0 0	15-10-2029	1127	90	13-1-2030
SF50-SYS-26-6, Engine compartment fire Functional Check			Days/Mth HRS Cycles	3652.5	15-10-2024 0.0 0	15-10-2034	2953	90	13-1-2035

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH LH	RH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-SYS-27-14, pitch trim servo slip clutch Operational Check	GSA 81/GSM 86	05.00.00			Days/Mth HRS Cycles	1095.75 1000.0	15-10-2024 0.0 0	15-10-2027 1000	396 848.5	60 100.0	14-12-2027 1100
SF50-SYS-32-20, autobrake system Operational Check		32.42.00			Days/Mth HRS Cycles	1095.75 900.0	15-10-2024 0.0 0	15-10-2027 900	396 748.5	60 90.0	14-12-2027 990
SF50-SYS-32-8, Sampling Hydraulic Fluid Test		32.30.00			Days/Mth HRS Cycles	365.25 300.0	10-10-2025 89.1	10-10-2026 389.1	26 237.6	30 30.0	9-11-2026 419.1
SF50-SYS-34-3, GDC 74A altimeter system, test and Inspection FAA 14 CFR 91.411	39417-003 **45S101404**				Days/Mth HRS Cycles	730.5	15-10-2024 0.0 0	15-10-2026	31	60	14-12-2026
SF50-SYS-34-4 , GDC 72B altimeter system, RVSM Inspection	39417-004 **4E5100548**	34.10.00			Days/Mth HRS Cycles	730.5	15-10-2024 0.0 0	15-10-2026	31	60	14-12-2026
SF50-SYS-34-5, MD302 altimeter system test and Inspection	30499-005 **929889**	34.10.00			Days/Mth HRS Cycles	730.5	15-10-2024 0.0 0	15-10-2026	31	60	14-12-2026
SF50-SYS-34-6, GTX Transponder 1 test and Inspection FAA 14 CFR 91.413	36745-002 **3EH046839**	34.50.00			Days/Mth HRS Cycles	730.5	15-10-2024 0.0 0	15-10-2026	31	60	14-12-2026

TASK Doc. Ref.	Part Number Serial Number	Pos A/C LH RH LH RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
SF50-SYS-34-6, GTX Transponder 2 test and Inspection FAA 14 CFR 91.413	36745-012 **51V001840**	☐☐ ☐☐ 34.50.00	Days/Mth HRS Cycles	730.5	15-10-2024 0.0 0	15-10-2026	31	60	14-12-2026
SF50-SYS-35-3, Oxygen Bottle Hydrostatic Test Overhaul	32802-001 **C24060519**	☐☐ ☐☐ 35.00.00	Days/Mth HRS Cycles	1826.25	15-10-2024 0.0 0	31-12-2028	838	90	31-3-2029
SF50-SYS-52-8, main cabin door position Operational Check		☐☐ ☐☐ 52.10.00	Days/Mth HRS Cycles	1200.0	15-10-2024 0.0 0	1200	1048.5	120.0	1320
SF50-SYS-7X-6, View, clear and safe Time Inspection Williams LMM FJ33-5A 111343-201		☐☐ ☐☐ 73.26.01	Days/Mth HRS Cycles	365.25 300.0	10-10-2025 89.1	10-10-2026 389.1	26 237.6	30 30.0	9-11-2026 419.1
SF50-SYS-90-1, CAPS Wiring Functional Check		☐☐ ☐☐ 90.00.00	Days/Mth HRS Cycles	1826.25 2000.0	15-10-2024 0.0 0	15-10-2029 2000	1127 1848.5	90 200.0	13-1-2030 2200
SF50-SYS-90-4, Emergency Autoland Operational Check		☐☐ ☐☐ 90.00.00	Days/Mth HRS Cycles	1095.75 900.0	15-10-2024 0.0 0	15-10-2027 900	396 748.5	60 90.0	14-12-2027 990
SF50-SYS-90-7, CAPS W550 wiring visual Inspection		☐☐ ☐☐ 05.20.00	Days/Mth HRS Cycles	1461 3000.0	15-10-2024 0.0 0	15-10-2028 3000	761 2848.5	90 300.0	13-1-2029 3300

TASK Doc. Ref.	Part Number Serial Number	Pos A/C	LH	RH	Unit	Interval	Compliance	Next Due	Time Remaining	Extension Qty	Max Limit
Turbine Engine Replacement	79400-206 **397302**	72.00.00	☐	☐	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Wheel Assembly (MLG) "Complete Overhaul" Overhaul	34713-001 **3104201**	32.41.01	☑	☐	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Wheel Assembly (MLG) "Complete Overhaul" Overhaul	34713-001 **3104202**	32.41.01	☐	☑	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Wheel Assembly (NLG) "Maintenance" Inspection	31492-001 **3100418**	32.41.02	☐	☐	Days/Mth HRS Cycles		15-10-2024 0.0 0				
Windscreen Replacement SF50 AMM IICAW 43336-001			☐	☐	Days/Mth HRS Cycles	12000.0	15-10-2024 0.0 0	12000	11848.5		